

## Beginning 11/15-11/21



Due to weather phase 1 will be completed next week 11/21. Scheduling will remain as is with section two being completed 11/15. The exit lane will be closed on 11/21 to seal coat the front half of the property. The other exit gate will be opened and will allow access to Henderson Pass via the other gate. 11/18 The entrance will be closed to seal coat the remaining half. During this time the exit shall be used as an entrance and the exit gate will be reused.